

DVELOPMENT SCHEMES BUILDING SECTOR 2019-2020 DISTRICT PANJGUR

Description	PSDP No	Estimated Cost	Allocation	Financial Progress	Physical Progress	Release
CONSTRUCTION OF DISTRICT COMPLEX AT DISTRICT PANJGUR	258	238.800	100.00	41%	45%	100.00
EXTENSION OF 2 NOS COURT ROOM AND CONSTRUCTION RESIDENTIONAL FLATS DISTRICT PANJGUR	264	62.750	62.750	31%	35%	19.950
ESTABLISHMENT OF TREATMENT AND REHABILITATION COMPLEX FOR DRUG ADDICTS OF DISTRICT PANJGUR	2152	65.368	65.368	30%	33%	19.900
CONSTRUCTION ADDITIONAL OF AGRICULTURE COLLEGE DISTRICT PANJGUR	16	276.00	50.00	18%	21%	49.750
REHABILITATION OF AGRICULTURE RESEARCH INFRASTRUCTURE FARM AT DISTRICT PANJGUR	11	16.610	3.598	78%	78%	13.012
CONSTRUCTION OF/ ESTABLISHMENT OF AGRICULTURE COLLEGE U/C TASP DISTRICT PANJGUR	3	37.765	24.000	79%	80%	29.899
ESTABLISHMENT OF FUSTAL STADIUM AT MUNCIPAL COMMITTEE CHITKAN DISTRICT PANJGUR	175	24.940	24.940	13%	15%	3.262
ESTABLISHMENT OF FUSTAL STADIUM AT MUNCIPAL COMMITTEE TASP DISTRICT PANJGUR	175	24.940	24.940	13%	16%	3.262
CONSTRUCTION FOR UP GRADATION TO DEGREE LEVEL BUILDING AT GIRLS DEGREE COLLEGE PANJGUR	1414	93.576	50.000	26%	29%	25.000
CONSTRUCTION OF PROFESSOR FLATS OF POLYTECHNIC COLLEGE DISTRICT PANJGUR	1432	60.000	20.000	16%	17%	10.000
PROVISION OF SCIENCE LAB AND EXISTING GOVERNMENT BOYS HIGH SCHOOL GHARIBABAD TASP DISTRICT PANJGUR	1321	5.446	5.446	29%	32%	1.592

DVELOPMENT SCHEMES ROAD SECTOR 2019-2020 DISTRICT PANJGUR

Description	PSDP No	Estimated Cost	Allocation	Financial Progress	Physical Progress	Release
CONSTRUCTION OF DUAL CARRIGE WAY FROM AIRPORT TO GRAMKAN CROSS TO ALLAH- O –AKBAR CHOWK DISTRICT PANJGUR 7.0 KM	493	398.397	149.50	30%	35%	149.50
CONSTRUCTION OF DUAL CARRIGE WAY FROM WASHBOOD BY PASS TO GRAMKAN CROSS DISTRICT PANJGUR 7.28 KM	717	398.600	170.000	30%	35%	169.575
CONSTRUCTION OF DUAL CARRIGE WAY FROM WITH MEDIAN & FOOTPATH FROM AZMAT CHOWK TO TASP DISTRICT PANJGUR 6.00 KM	495	340.000	100.000	18%	25%	99.975
CONSTRUCTION OF DUAL CARRIGE WAY FROM ALLAH O AKBAR CHOWK TO KALAM CHOWK DISTRICT PANJGUR 1.250 KM	497	70.000	30.000	32%	35%	29.925
CONSTRUCTION OF BRIDGE AT RAKHSHAN KOUR TASP TO ESSAI 625 RFT DISTRICT PANJGUR	345	75.00	20.000	60%	60%	9.950
EXTENSION OF BRIDGE AT RAKHSHAN KOUIR TASP TO ESSAI 500 RFT DISTRICT PANJGUR	496	300.00	50.00	60%	60%	50.00
CONSTRUCTION OF DUAL CARRIAGE WAY MEDIAN AND FOOT PATH TRACK FROM DC OFFICE TO SORDO DISTRICT PANJGUR 1200 KM		70.000	30.000	30%	30%	29.925
CONSTRUCTION OF BLACK TOP ROAD FROM MAIN ROAD TO GOVERNMENT GIRLS HIGH SCHOOL GRAMKAN DISTRICT PANJGUR 3.0 KM	712	40.000	40.000	78%	80%	34.850
REPAIR / MAINTENCE WORK ON PANJGOOR- SORDO- SARIKORAN ROAD DISTRICT PANJGUR 5.0 KM	491	30.000	14.975	50%	50%	29.975